

Ing. Eva Hrašnová

Production Unit Facilities Dismantling Department
Decommissioning Realization Section

Eastern and Central European Decommissioning
Trnava, 26 June 2019

Specification of decommissioning process




Solution scheme

Preparatory Dismantling Processing stages Buffer storages Output activities Plant Carbon Steel ■ Fragmentation characterisation Planning Sorting Stainless Steel Reuse/Recycling Licensing Decontamination Other metals Conventional ■ Treatment waste Conventional waste disposal Hazardous waste Disposal in national repository for RAD waste radioactive waste

V1 NPP Decommissioning Material Final Destination





27.6.2019

Decommissioning material treatment



V1 NPP Decommissioning material classification (produced in controlled area)

S

Conventional material

- Free release after monitoring
- Radiological class 1 and 2 (RT1, RT2)

RAW

Primary RAW

- · Contaminated over the free release limit
- Radiological class 3 and 4 (RT3, RT4)
- Can be reclassified to CM after decontamination

Secondary RAW


- Not recorded in decommissioning database (DDB)
- Contaminated over the free release limit

Recorded in DDB

Radiological classification (RT) must be monitored and specified before implementation of works


Schematic diagram of RAW management from decommissioning





Material management plan - RAW





- Volume of Planned Safely Conditioned Waste
- Volume of Achieved Safely Conditioned Waste (05/2019)

Buffer storages for NPP V1 decommissioning






Recording of decommissioning material in INTEGRATED COMPUTER SYSTEM FOR V1 NPP decommissioning logistic SYSTEM (SAP C15-A)



Filling of logical unit (package form)




Recording of decommissioning material in INTEGRATED COMPUTER SYSTEM FOR V1 NPP decommissioning logistic SYSTEM (SAP C15-A)



Identification of logical unit (package form)









Detailed Planning before dismatling works is a must Procurement of needed package forms

Σ of production/produkcia	20236		
∑ of package forms per months/ obalových súborov za mesiac		139 339	
Peak production/Maximálna produkcia za mesiac		778	
		_	
Σ of 200 L drums production/produkcia 200 L sudov	3198		
∑ of drums per months/sudov za mesiac		6 41	
Peak production/Maximálna produkcia za mesiac		156	
		7	
∑ of 2EM-01 production/produkcia 2EM-01	72	<u> </u>	
∑ of 2EM-01 per months/2EM-01 za mesiac		0 0	
Peak production/Maximálna produkcia za mesiac		2	
		7	
Σ of box pallets production/produkcia ohradových paliet	13015		
∑ of box pallets per months/ohradových paliet za mesiac		102 135	
Peak production/Maximálna produkcia za mesiac		566	
		=	
∑ of big-bags production/produkcia big bagov	3715		efes
∑ of big-bags per months/big bagov za mesiac		31 163	
Peak production/Maximálna produkcia za mesiac		350	
		7	
∑ of FCC production/produkcia VBK	236	<u> </u>	
∑ of FCC per months/VBK za mesiac		0 0	Income
Peak production/Maximálna produkcia za mesiac		16	
Containers for fision chambers/Kontajnery pre štiepne komory	14	0 0	
			_
		0 0	
∩1 Container UKTIIA-130 for IBN-9 neutron source/Kontajner IBN-9 neutrónový zdroj	1		



Removal of potential bottleneck: increasing of free release capacities



27.6.2019



Removal of potential bottleneck: new characterization capacities in V1 NPP



RAW characterization workplace in SK231, CB 801:V1



RAW characterization workplace in R215, CB 800:V1, RoboCount 2020

27.6.2019



Initial inventory is for planning purposes and basic setting of decommissioning processes.

Sampling and characterization before and during dismantling is essential for real material flow adjustment.



Sampling of surface of steamgenerator



Sampling of reactor protection lid



Core drilling of covers in reactor hall




Dismantling plan has to include the new transportation openings
Opening of ceiling above the pressurizer
Purpose: not to influence other parallel dismantling works





Dismantling plan has to include the new transportation openings Opening of covers to transport steamgenerators






Precise distribution of responsibilities for material handling activities.

Pay attention to the detailed definitions of the interface customer / contractor

Schematic Diagram of Clearable Metallic Waste Stream Management




WPT - Waste Package Takeover - point in waste management where the waste packages are handed over by the Contractor and directly taken over by the Employer (or vice versa) for certain waste management activities according to determined responsibilities



Precise distribution of responsibilities for material handling activities.

Pay attention to the detailed definitions of the interface customer / contractor

Schematic Diagram of Clearable Electrical and I&C Equipment Waste Stream Management



WPT – Waste Package Takeover – point in waste management where the waste packages are handed over by the Contractor and directly taken over by the Employer (or vice versa) for certain waste management activities according to determined responsibilities



Free release of large components: Universal traverse, Concrete container, Reactor protection lid







Reactor protection lid – free release









Fragmentation with diamond wire







Free release

100% surface monitoring



Smooth removal of disassembled material from transport routes = safety condition for dismantling personnel.

Management with concrete blocks out from reactor hall (decontamination in SO490)







PARALLEL dismantling work requires separate workplaces with conditions for safe work







Workplace with ventilation and air supply



PARALLEL dismantling work requires separate workplaces with conditions for safe work and immediate handling of dismantled material

Dismantling
of <u>Thermal Insulation</u>
of Reactor Pressure Vessel,
Unit I



